

BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME


1	Name of Work	Construction of Hospital Building in Ward No:11 (Kuvempunagara)in Vidyaranyapura Sub Division
2	Estimate cost / Amount	Rs.300.00 Lakhs
3	Name of Contractor	Sri.C.N.S. MURTHY
4	Amount of Contract	Rs.31389695.00
5	Agreement No	03-10-2018
6	No. and date under which the work order has been issued	BBMP/YZ/EE(Project)/WO/PR16/17-18 Dated: 03-10-2018
7	Time limit originally fixed for completion	340 Days
8	Date of application by the contractor for granting extension	03-09-2019
9	Date of receipt of application in the sub-division office	03-09-2019
	Extension granted if any:	Nil
10	1. From	Nil
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	30%
12	Work carriedout during the first period of extension	100%
13	Work carriedout during and extension	Rs.1401610.00
14	Time now applied for	From 03-09-2019 to 31-08-2020
15	Date of recommending time limit applied	31-08-2020
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Nil

18	Probable time required for completion of remaining work	31-08-2020
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Whether the notice as per clause has been issued	No Since delay in Department side
21	Report of Asst Executive Engineer	Work has been delayed due to :Land litigation and Covid-19 Lockdown. Hence requested for EOT without any penalty
22	Recommendation of Executive Engineer	Work has been delayed due to :Land litigation and Covid-19 Lockdown. Hence requested for EOT without levying any penalty to the contractor upto 31-08-2020.


Assistant / Junior Engineer
Project Sub Division, BBMP


Asst Executive Engineer
Project Sub Division, BBMP


Executive Engineer, Project Division 15/7/20
Yelahanka Zone, BBMP


Chief Engineer,
Yelahanka Zone, BBMP